# BRUHATH BANGALORE MAHANAGARA PALIKE

## DASARAHALLI ELECTRICAL DIVISION

## PRE MEASUREMENT BOOK

Name of work: :-Annual maintenance of street lights Package - D 1 in Kammagondanahalli surrounding area ward no 12

Job Code No:-012-22-000004

Agreement No:EE/Ele/DZ/TEND/AGR/000009/2022-23 Date:31.03.2022

Ref no and Date of commencement of work Order :- -EE/(Elec)/DZ/TEND/WO/000001/2022-23 Date 04-04-2022

Estimate Amount:Rs. 2950000.00

EE/(Elec)/DZ/TEND/AS/10/2021-22 Date 21-03-2022

EE/(Elec)/DZ/TEND/TS/127/2021-22 Date 05-01-2022

Name of Contractror of nature of Agency:- CHIKKANNA G (CHETHAN ELECTRICALS)

Measurement Book No: 3402 Page No: 340142 to 340144

Bill NO - 1ST RA Bill Date: 04.07.2022

Bill Period - 1/04/2022 to 30/06/2022

| Sl. No. | Description | Unit | Period 3 Month | Present Measurements | | | |
|---|---|---|---|---|---|---|---|
| | | | | Qty | Tender Full Rate for 1 year | Rate/Month | Cost |
| 1 | Operation and Maintenance of street lighting system Including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below 36/40 W fluorescent tube light street lighting system | Each | 3 | 320 | 685 45 | 57 12 | 54835 20 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 — 30 No's | | | | | | |
| 2 | Operation and Maintenance of street lighting system Including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below 125W HPMV Park lighting system | Nos | 3 | 22 | 756 29 | 63 02 | 4159 32 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 — 24 No's | | | | | | |
| 3 | Operation and Maintenance of street lighting system Including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed belowPoles with 250W HPSV street lighting system | Each | 3 | 1780 | 1019 41 | 84 95 | 453633 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 — 643 No's | | | | | | |
| 4 | Operation and Maintenance of street lighting system Including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below 400 watts HPSV street light /High mast lighting system | Each | 3 | 80 | 1118 08 | 93 17 | 22360 80 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 — 28 No's | | | | | | |

JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

ASST EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Scanned by CamScanner

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| 5 | Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers, MCPCB, surge protective device,, Switches , wires, Holders, Starter observing weather proofing technic confirming to IP 65 standards and , switching ON/OFF of street lights at specified timing and Pole numbering , Preparing ward wise ,street wise street light data bank , furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 24 Watt to 40 Watt LED Park/ street lighting system | Each | 3 | 4 | 880.01 | 73.33 | 879.96 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 | | | | | | |
| 6 | Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers, MCPCB, surge protective device,, Switches , wires, Holders, Starter observing weather proofing technic confirming to IP 65 standards and , switching ON/OFF of street lights at specified timing and Pole numbering , Preparing ward wise ,street wise street light data bank , furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 40 Watt to 65 W LED street Light lighting system. | Each | 3 | 350 | 1147.43 | 95.61 | 100390.50 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 — 43 No's | | | | | | |
| 7 | Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers, MCPCB, surge protective device,, Switches , wires, Holders, Starter observing weather proofing technic confirming to IP 65 standards and , switching ON/OFF of street lights at specified timing and Pole numbering , Preparing ward wise ,street wise street light data bank , furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 90W LED street light lighting system. | Each | 3 | 90 | 1377.66 | 114.80 | 30996.00 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 — 104 No's | | | | | | |
| 8 | Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers, MCPCB, surge protective device,, Switches , wires, Holders, Starter observing weather proofing technic confirming to IP 65 standards and , switching ON/OFF of street lights at specified timing and Pole numbering , Preparing ward wise ,street wise street light data bank , furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for110/120 watt LED street light lighting system | Nos | 3 | 0 | 1575.5 | 131.29 | 0 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 | | | | | | |
| 9 | Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers, MCPCB, surge protective device,, Switches , wires, Holders, Starter observing weather proofing technic confirming to IP 65 standards and , switching ON/OFF of street lights at specified timing and Pole numbering , Preparing ward wise ,street wise street light data bank , furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 150/180 watt LED street light /High mast lighting system. | Nos | 3 | 0 | 1871.51 | 155.96 | 0 |
| | No of complaints attended for the period of 1/04/2022 to 30/06/2022 | | | | | | |
| 10 | Supply and Installation / Fixing / Provision of Outdoor type Thermoplastic Modular Panel enclosure with transparent Polycarbonate Lid, shock proof, IP65 (Weather Proof), rust proof, dust proof, water proof, corrosion proof having internally Embedded gasket on both lid and flap suitable to fix Single Phase / Three Phase Energy Meter in suitable base plate and having a provision for Fuse / MCB cutout with suitable transparent hinged flap opening for operating MCB along with complete tamper proof SEALING facility 300mmx450mmx214mm | Each | 0 | 0 | 5127 | 5127.00 | 0 |
| 11 | Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc , complete with AC-3 Rating and as per IS-13947 100 to 125Amps | Each | 0 | 0 | 7200 | 7200.00 | 0 |

JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike

ASST EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike

Scanned by CamScanner

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | ...ing and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, Indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898 50 63 Amps SP | Each | 0 | 0 | 723 | 723 00 | 0 |
| | Supplying and fixing Microprocessor Based Astronomical timer Switch with using necessary bolts nuts and washers | Each | 0 | 0 | 4030 | 4030 00 | 0 |
| 4 | Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS 694 confirming to latest amendments 6 sqmm | Mtr | 0 | 0 | 70 | 70 00 | 0 |
| 15 | Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes 6 sqmm | Each | 0 | 0 | 7 | 7 00 | 0 |
| | TOTAL | | | | | | 667254.78 |
| | Add GST 12 % on item no 10 to 15 | | | | | | 0 00 |
| | TOTAL Rs | | | | | | 667254.78 |
| | Fine imposed for non burning of street lights For the period of 01/4/2022 to30/6/2022 | | | | | | 4500 00 |
| | As per street light agreement clause 2 % will be deducted in monthly maintenance bill against the released scrap material | | | | | | 13345 10 |
| | GRAND TOTAL | | | | | | 649409.68 |

**CERTIFICATE**

1.This is to certify that the work done is saticefactorily

2.This is to certify that the bill amount calimed in this bill does not claimed in any of the previous bill

Junior Engineer(Elec)
Dasarahalli Division

Asst Exe Engineer(Elec)
Dasrahalli Division

Scanned by CamScanner